



## Capital Project Update

Accomplished to Date: June 7, 2011

### Athletic Field Reconstruction:

- Bleacher fencing underneath
- Paving under bleachers.
- Base stone for field turf.
- Field event construction
- Install Bleachers
- Install Turf
- Install scoreboards
- Install communication ,data, electrical cabling at sports field
- Waterproofing walls at storage building
- Back fill at storage building
- Install trusses and roofing at storage building
- Demolition of Bathrooms and structure at concessions building
- Excavate for new foundation at concessions building bathrooms

### High School:

- Sheet rock finishing Phase 2 areas
- Painting bathrooms 243A & 245
- Phase 2 branch conduit and wire
- Low voltage cabling
- Emergency & exit lighting

### Virgil Elementary:

- Punch list Phase 1
- Mobilize to Phase 2 areas rooms 15A,20,21,22,23
- New domestic water piping for phase 2
- Demolition in phase 2
- Site work
- Fire alarm cabling
- HVAC controls
- Duct demo

### Randall Elementary:

- Painting Phase 2
- Install MEP for Phase 2
- Ceilings for Phase 2
- Lighting for Phase 2
- HVAC controls

### Parker Elementary:

- Floor patching in room 103
- Door Frame installation room 100-103
- Masonry work room 103
- Sheet rock walls rooms 100-103
- Finish and Paint walls
- Finish wood flooring
- Ceiling grid

### Smith Elementary:

- None for this month

### Barry Elementary:

- Electrical Feeder conduit / Branch conduit home runs

## Project Schedule (Upcoming Work):

### Athletic Field Reconstruction:

- Concrete Curbs
- Trench Drain.
- Field event construction
- Finish up Installation of Turf
- Install communication ,data, electrical cabling at sports field
- Painting at storage building
- Footings for masonry walls at concessions building
- Rough in at concessions building bathrooms
- Ticket booth masonry walls
- Ticket booth roof trusses

### High School:

- Sheet rock finishing Phase 2 areas
- Painting phase 2
- Start flooring in admin areas
- Phase 2 branch conduit and wire
- Low voltage cabling
- Emergency & exit lighting

### Virgil Elementary:

- Punch list Phase 1
- Prep for abatement Phase 2 areas rooms 15A,20,21,22,23
- New domestic water piping for phase 2
- Fire alarm cabling
- HVAC controls
- Duct demo

### Randall Elementary:

- Drywall finishing
- Sound proofing
- Frame and rock water cooler
- Casework
- HVAC controls
- Install UVs

### Parker Elementary:

- Ceramic tile
- Finish and Paint walls
- Finish wood flooring
- Ceiling grid
- Wood Base and Chair Rail trim
- Smith Elementary
- Conduit Racks
- Feeder Conduit
- Branch Conduit
- Barry Elementary
- Electrical Feeder conduit
- Branch conduit home runs
- Fire Alarm
- Speakers

