Building	# of Samples Submitted	# of Results Received	# of Samples Above 15 ppb.	Location	Remediation	Re-test results	Status
Barry Elem.	95	95	23	Room 200 Bathroom sink	Replace and retest - repaired	0.00504	Complete
				Room 230 Bathroom sink	Replace and retest- repaired		
				Room 230 Drinking fountain	Replace and retest- repaired	0.0189	Still high 9/13/17
				Room 240 Bathroom sink	Repair and replace-		
				Room 240 classroom sink	Repair and replace- repaired	0.00798	Complete
				Room 240 drinking fountain	Repair and replace- repaired		
				Room 250 Bathroom sink	Replace and repair		
				Room 260 Bathroom sink	Replace and retest- repaired		
				Room 270 Bathroom sink	Replace and retest- repaired	0.0116	Complete
				Hallway drinking fountain	Replace and retest-		
				Room 110 Bathroom sink	Replace and retest- repaired	0.016/.00811	Complete
				Room 120 drinking fountain	Removed -done		Complete
				Room 140 drinking fountain	Removed -done		Complete
				Room 150 drinking fountain	Replace and retest- repaired	0.024	
				Room 180 Bathroom sink	Replace and retest- repaired	0.017	
				Room 180 Classroom sink	Replace and retest- repaired		
				Room 190 Bathroom sink	Replace and retest- repaired	0.2/.0533	Still high
				Room 190 Classroom sink	Replace and retest- repaired	0.015/.0157	Still high
				Room 220 drinking fountain	Remove -done		Complete
				Room 230 drinking fountain	Remove -done		Complete
				Room 350 drinking fountain	Replace and retest- repaired		
				Room 470 Hand wash sink	Replace and retest-	0.058/.0153	Still high
				Room 470 left prep. Sink	Replace and retest-	0.0472/.0547	Still high
Parker Elem.	75	75	4	Room 111F sink	Replace and retest- repaired	0.0175	Still high
				Room 111D sink	Replace and retest- repaired	0.0037	Complete
				Room 121 sink	Replace and retest- repaired	0.00294	Complete
				Room 117	Replace and retest	0.0174	Still high
Randall Elem.	47	47	2	Kitchen hand wash sink 122A	Post not for drinking, replace and retest.- repaired	.043/.016/.0214	Post signage
				Room 115 sink	Replace and retest- repaired	0.018/.005	Complete
Smith Elem.	99	99	25	Room 300 Hand Wash Sink	Older faucet (Replace & Retest)- repaired	1.1	
				Room 300 Sink 1	Sink 2 test ok next to Sink 1, earlier tested was ok (Replace & Retest)- repaired	0.015	
				Room 310 Bath Sink	Older faucet (Replace & Retest)		
				Room 360 Bath & Room Sinks	Older faucet (Replace & Retest)- repaired	.2/.17	
				Room 370 Sink, Older Dental Sink	Older Dental Sink (Remove fixture)-done		Complete
				Room 400A Bath Sink	Newer faucet, reading not that high (Retest)		

Building	# of Samples Submitted	# of Results Received	# of Samples Above 15 ppb.	Location	Remediation	Re-test results	Status
				Room 502 Room Sink	Drinking Fountain on one side & Bath Sink on the other side of Room Sink tested low, all new fixtures, doesn't make sense Room Sink testing about five times what other two tested (Retest)		
				Room 504 Bath Sink	Older faucet, flow issue, faucet is not use & water is off (Replace & Retest)		
				Room 504 Bath Sink	Older faucet (Replace & Retest)		
				Room 20 Bath room sink	Older faucet (Replace & Retest)		
				Room 20 class sink	Older faucet (Replace & Retest)		
				Room 30 class sink	Older faucet (Replace & Retest)		
				Room 40 bath room sink	Older faucet (Replace & Retest)		
				Room 40 class sink	Older faucet (Replace & Retest)		
				Room 26 class sink	Older faucet (Replace & Retest)		
				Room 27 drinking fountain	Replace and retest		
				Room 130 class sink	Older faucet (Replace & Retest)		
				Room 120 class sink	Older faucet (Replace & Retest)		
				Room 150 bath room sink	Older faucet (Replace & Retest)		
				Room 160 bath room sink	Older faucet (Replace & Retest)		
				Room 170 bath room sink	Older faucet (Replace & Retest)		
				Room 180 bath room sink	Older faucet (Replace & Retest)		
				Room 190 bath room sink	Older faucet (Replace & Retest)		
				Room 200 bath sink	Older faucet (Replace & Retest)		
				Room 54 Girls locker office bath room	Older faucet (Replace & Retest)		

Building	# of Samples Submitted	# of Results Received	# of Samples Above 15 ppb.	Location	Remediation	Re-test results	Status
Virgil Elem.	45	45	2	Classroom #6 - Sink	Faucet, supply lines and piping have been removed and will be replaced.- repaired	0.00141	Complete
				Classroom #27 – Sink	Faucet, supply lines and piping have been removed and will be replaced.- repaired	0.0133	Complete
				Installed new bubbler	Installed	0.0237/.0225/.0209	Failed again
JSHS	151	149	28	Bathroom sink - room 162	Left & center faucet - Faucet, supply lines and piping have been removed and will be replaced.		
				Girls room 232 – Left sink	Replace & retest		
				Boys room 230 – Left sink	Replace & retest		
				Bathroom 210 – left sink	Replace & retest		
				Room 207	Replace & retest		
				Boys bathroom 252 Left	Replace & retest		
				Room261 sink	Replace & retest		
				Boys bathroom 252 Left	Replace & retest		
				Room261 sink	Replace & retest		
				Room 265 sink	Replace & retest		
				Room 267 sink	Replace & retest		
				Girls bathroom – 253 right	Replace & retest		
				Room 253 bathroom middle	Replace & retest		
				Room 253 bathroom left	Replace & retest		
				Room 167 Right sink	Review classroom use – lab or not?		
				Room 162 Bathroom sink -left	Replace &retest	0.103	
				Room 162 Bathroom sink - center	Replace & retest	0.0363	
				Water buffalo	Replace & retest	0.0358	
				Water buffalo tee	Review	0.0362	
				Water buffalo hose	Review	0.0856	
				Water buffalo valve	Review	0.0454	
				Room 190C	Not to be used for drinking water – private office bathroom		
				Room 90 sink	Shop class do not use for drinking water		
				Room 85 Right sink	Replace & retest		
				Room 92 sink	Shop class do not use for drinking water		Removed
				Room 92 Drinking fountain	Remove		

Building	# of Samples Submitted	# of Results Received	# of Samples Above 15 ppb.	Location	Remediation	Re-test results	Status
				Room 95A sink	Shop class do not use for drinking water		
				Room 81A	Replace & retest		
				Water buffalo tee	Review		

Vendor	PO	Invoice	Amount	
ID Booth Inc	170188	723979	$162.85	
ID Booth Inc	171141	728572	$1,275.24	
ID Booth Inc	170188	733968	$77.68	
Colt Plumbing Specialities	171142	533856	$3,405.64	
ID Booth Inc	170188	704203	$27.27	
ID Booth Inc	170188	704204	$60.86	
ID Booth Inc	170188	706627	$116.86	
ID Booth Inc	170188	708326	$40.29	
ID Booth Inc	170188	717493	$19.62	
Colt Plumbing Specialities	171042	531002/531356	$1,207.92	
ID Booth Inc	171043	697994	$1,645.43	
ID Booth Inc	170188	688791	$861.51	
ID Booth Inc	170188	697993	$243.75	
ID Booth Inc	170188	748729	$26.90	
ID Booth Inc	171334	748049	$841.32	
ID Booth Inc	170188	743332	$142.08	
ID Booth Inc	170188	750389	$120.25	
Voss Signs			$1,372.75	
ID Booth Inc	Quote 596021		$317.05	
ID Booth Inc	Quote 596037		$69.29	
ID Booth Inc	171727	797565 & 797564	$399.46	
			$12,434.02	**Total**